



T A N A A Z

Dear Members of TANAAZ,

DATE : 1ST FEBRUARY 2025

Commitment to Transparency and Quality

This is our **second monthly update**, continuing our commitment to keeping you informed with regular site progress and photographs. We take pride in being **pioneers in Ahmedabad** in providing such detailed and transparent updates to our valued clients.

Progress Update for This Month

✔ Structural Work:

- **90% of the footing** has been completed in the designated footing area.
- **Backfilling work** has begun at the rear side of the site to prepare for further construction. This includes leveling, compacting, and other groundwork for the next stages.
- **The PCC (Plain Cement Concrete) for Block C** has been successfully completed.

✔ Safety and Protection Measures:

- A **lightning arrester** is being installed before continuing with PCC work to ensure safety during the rainy season. This will help protect workers, materials, and the construction site from potential lightning strikes.
- **Anti-Termite Treatment (ATT)** is being applied to safeguard the foundation and basement level from termite attacks before proceeding with further PCC work. This is a crucial step for long-term structural protection.

✔ Basement and Shuttering Work:

The **basement slab construction** is progressing as per plan. We are using a **tower crane** to enhance efficiency and ensure smooth operations. Our team is utilizing **advanced shuttering technology** to achieve high-quality concrete finishes, ensuring superior strength and durability.

Your Trust, Our Promise

We remain committed to delivering a **high-quality, durable, and well-engineered** project while maintaining full transparency throughout the construction process.

Warm regards,
The TANAAZ Team

TANAAZ ના પ્રિય સભ્યો,

પારદર્શિતા અને ગુણવત્તા માટે પ્રતિબદ્ધતા

આ અમારું બીજું માસિક અપડેટ છે, જે અમારી પ્રતિબદ્ધતાને આગળ ધપાવે છે કે અમે તમને સાર્થક પ્રગતિ અને ફોટોગ્રાફ્સ સાથે નિયમિતપણે માહિતગાર રાખીશું. અમદવાદમાં અમે એવાં પહેલાવાન છીએ કે જે અમારા ક્લાયન્ટ્સને આટલી વિગતવાર અને પારદર્શક માહિતી પૂરી પાડે છે.

આ મહિના માટેની પ્રગતિ અપડેટ

મહત્વના કાર્યો :

- ફૂટિંગ વિસ્તારમાં **90%** ફૂટિંગનું કામ પૂર્ણ થઈ ગયું છે.
- બેકફિલિંગ કામ સાર્થકના પાછળના ભાગમાં શરૂ થયું છે જેથી આગળના બાંધકામ માટે તૈયારી થઈ શકે. તેમાં લેવલિંગ, કમ્પેક્ટિંગ, અને અન્ય જરૂરી ગ્રાઉન્ડવર્ક સામેલ છે.
- "C" બ્લોક માટે **PCC (Plain Cement Concrete)**નું કામ સફળતાપૂર્વક પૂર્ણ થયું છે.

✓ સલામતી અને રક્ષણનાં પગલાં:

- વરસાદી ઋતુ દરમિયાન સલામતી માટે લાઈટનિંગ અરેસ્ટર સ્થાપિત થઈ રહ્યું છે. આ કામદારો, સામગ્રી અને બાંધકામ સાર્થકને વીજળીના **Possible Strikes**થી સુરક્ષિત રાખશે.
- એન્ટી-ટર્માઈટ ટ્રીટમેન્ટ (**ATT**) લાગુ કરવામાં આવી રહી છે જેથી પાયાને દીમકના હુમલાથી બચાવી શકાય. આ લાંબા ગાળાની માળખાકીય સુરક્ષા માટે ખૂબ જ મહત્વપૂર્ણ પગલું છે.

✓ બેઝમેન્ટ અને શટરિંગ વર્ક:

- બેઝમેન્ટ સ્લેબ બાંધકામ યોજના મુજબ આગળ વધી રહ્યું છે. કાર્યક્ષમતા અને સુગમ કામગીરી માટે ટાવર કેન નો ઉપયોગ થઈ રહ્યો છે.
- અમારી ટીમ શ્રેષ્ઠ શટરિંગ ટેકનોલોજીનો ઉપયોગ કરી રહી છે જેથી ઉચ્ચ ગુણવત્તાવાળા કોંક્રિટ ફિનિશિંગ પ્રાપ્ત થઈ શકે, જે વધુ મજબૂત અને ટકાઉ બનાવે છે.

તમારો વિશ્વાસ, અમારું વચન

અમે ઉચ્ચ ગુણવત્તાવાળા, ટકાઉ, અને સક્રિય એન્જિનિયરિંગ પદ્ધતિથી બનેલા પ્રોજેક્ટને પૂરો કરવાનો પુષ્કળ પ્રયાસ કરી રહ્યા છીએ અને સમગ્ર બાંધકામ પ્રક્રિયામાં સંપૂર્ણ પારદર્શિતા જાળવી રાખીશું.

હાર્દિક સાદર,
TANAAZ ટીમ



90% of the footing has been completed this month in the designated footing area.

Backfilling work has started at the rear side of the site to prepare for the next phase of construction. This includes leveling, compacting, and other necessary groundwork.





Backfilling work is in progress at the rear side of the site, ensuring proper ground preparation for upcoming structural activities.

PCC (Plain Cement Concrete) work for Block C has been successfully completed.





← **Lightning arrester installation** is in progress before continuing with PCC work during the rainy season. This safety measure will help protect workers, materials, and the construction site from potential lightning strikes.

Anti-Termite Treatment (ATT) is being applied to protect the foundation and basement from termite damage before proceeding with further PCC work. This is an essential step to ensure long-term durability.





Basement slab construction is advancing as planned. The **tower crane** is being used to improve efficiency, and our team is employing **advanced shuttering technology** to achieve high-quality concrete finishes.