



T A N A A Z

TANAAZ – Monthly Construction Update | June 2025

Dear TANAAZ Family Member,

We're delighted to bring you the sixth monthly update on the progress at TANAAZ. Our continued focus remains on delivering top-quality construction with timely—and even ahead-of-schedule—completion.

Commitment to Transparency and Quality

Construction Progress – June 2025

Major Highlights:

- The entire building's ground floor is now covered with RCC slab, marking the successful start of vertical construction.
- Block C – 1st floor slab casting is completed, and 2nd floor column work is in progress.
- Block A & Block B – 1st floor slab work is underway and ready for casting within the next few days.
- Pre-masonry planning is complete, including selection and testing of sand-based blocks and approved block joint chemicals.

What's Next?

- 1st floor slab casting for Block A & B is scheduled to be completed in the next 2–3 days.
- Masonry work in Block C will commence as per schedule.

Quality Control and Material Excellence

At TANAAZ, we maintain strict quality control using trusted technology and materials:

◆ Material Testing:

- Concrete blocks are tested and certified as per IS standards and approved by our structural consultants.
- Block joint chemicals are tested on-site for reliability and performance.

◆ Precision through Technology:

- All slab columns are measured and aligned using Total Station equipment for pinpoint accuracy.

Environment, Health & Safety (EHS)

Safety and cleanliness remain our top priorities:

- Weekly tool box talks (TBTs) are conducted to improve safety awareness among workers.
- Scaffolding materials used are high-strength mild steel, spaced as per IS codes.
- Workers use full PPE kits, including helmets, gloves, belts, and harnesses.
- Regular fogging, cleaning, and housekeeping ensure a hygienic and eco-friendly site environment.

Ahead of Schedule!

We're pleased to share that we remain 14 days ahead of our committed possession timeline, thanks to meticulous planning, efficient execution, and your continued trust.

Your Trust, Our Commitment

Every floor we complete takes us one step closer to delivering a thoughtfully built, high-quality home for you and your family.

Thank you for being a part of the TANAAZ family. We look forward to sharing even more progress with you next month.

**Warm regards,
TEAM TANAAZ**

TANAAZ – માસિક બાંધકામ અપડેટ | જૂન 2025

પ્રિય TANAAZ પરિવારના સભ્ય,

અમે TANAAZ પ્રોજેક્ટની પ્રગતિ અંગે તમારું છઠ્ઠું માસિક અપડેટ રજૂ કરતા ખૂબ આનંદિત છીએ.
અમે સતત ધ્યાન કેન્દ્રિત રાખીએ છીએ કે બાંધકામ ઉચ્ચ ગુણવત્તાવાળું અને સમયસર—even સમય પહેલાં—પૂર્ણ થાય.

પારદર્શિતા અને ગુણવત્તા માટે પ્રતિબદ્ધતા

TANAAZ અમદાવાદમાં એક આગવી પહેલ તરીકે આગળ વધી રહ્યું છે.
અમે અમારા ગ્રાહકોને દર મહિને નિયમિત, ખંતભર્યું અને વિશ્વસનીય અપડેટ આપીને પારદર્શિતા અને સેવામાં નવી ઊંચાઈ પહોંચાડી રહ્યા છીએ—જેથી તમે તમારા ભવિષ્યના ઘરની દરેક તબક્કા સાથે જોડાયેલા રહો.

બાંધકામની પ્રગતિ - જૂન 2025

મુખ્ય તબક્કાઓ

- આખી ઈમારતના ગ્રાઉન્ડ ફ્લોર પર RCC સ્લેબનું કામ પૂરું થયું છે, જેનાથી વર્ટિકલ બાંધકામની શરૂઆત થઈ ગઈ છે.
- બ્લોક C – પ્રથમ માળનું સ્લેબ કાસ્ટિંગ પૂર્ણ, અને બીજું માળ માટેના કોલમનું કામ ચાલુ છે.
- બ્લોક A અને B – પ્રથમ માળનું સ્લેબ કાર્ય ચાલુ છે અને આવનારા 2-3 દિવસમાં કાસ્ટિંગ માટે તૈયાર છે.
- ચણતર પહેલાની તૈયારી પૂરી થઈ ગઈ છે, જેમાં રેતી આધારિત બ્લોક્સ અને બ્લોક જોઈન્ટ કેમિકલની પસંદગી અને પરીક્ષણ પૂર્ણ થયાં છે.

આગળ શું આવશે?

- બ્લોક A અને B માટે પ્રથમ માળના સ્લેબનું કાસ્ટિંગ આગામી 2-3 દિવસમાં થવાનું છે.
- બ્લોક C માં ચણતર કામ સમયસર શરૂ થશે.

ગુણવત્તા નિયંત્રણ અને બાંધકામ શ્રેષ્ઠતા

TANAAZ ખાતે અમારું દરેક પગલું મજબૂત ટેકનોલોજી અને ગુણવત્તાયુક્ત સામગ્રી પર આધારિત છે:

સામગ્રી પરીક્ષણ:

- કોંક્રિટ બ્લોક્સને IS ધોરણ અનુસાર ટેસ્ટ કરીને structural consultants દ્વારા માન્ય કરવામાં આવ્યા છે.
- બ્લોક જોઈન્ટ કેમિકલનું પરીક્ષણ સાઈટ પર જ કર્યું છે.

◆ ટેકનિકલ ચોકસાઈ:

- દરેક સ્લેબના કોલમ Total Station મશીન વડે ચોકસાઈથી માપવામાં આવે છે.

પર્યાવરણ, સ્વાસ્થ્ય અને સલામતી (EHS)

સલામતી અને સાફસફાઈ **TANAAZ** ની પ્રથમ પ્રાથમિકતા છે:

- દર અઠવાડિયે Tool Box Talk (TBT) થકી શ્રમકોમાં સલામતીની જાગૃતિ વધારવામાં આવે છે.
- સ્કાફોલ્ડિંગ માટે હાઈ-સ્ટ્રેન્થ mild steel વપરાય છે અને IS કોડ મુજબ ગોઠવાય છે.
- શ્રમકો સંપૂર્ણ PPE કિટ (હેલ્મેટ, ગ્લોવ્સ, બેલ્ટ, હાર્નેસ) સાથે કામ કરે છે.
- સાઈટ પર નિયમિત ધૂમપાન નિવારણ, સાફસફાઈ અને હાઉસકીપિંગ થાય છે, જેથી સાઈટ સ્વચ્છ અને પર્યાવરણીય રીતે અનુકૂળ રહે.

અમે સમય કરતાં આગળ છીએ!

અમે ગર્વપૂર્વક જાણાવી શકીએ છીએ કે TANAAZ નો બાંધકામ અમારા નિર્ધારિત પોઝેશન સમય કરતાં 14 દિવસ આગળ ચાલી રહ્યો છે—જેનું શ્રેય સુંદર યોજના, કાર્યક્ષમ અમલ અને તમારા વિશ્વાસને છે.

તમારું વિશ્વાસ, અમારું વચન

દરેક માળ પૂરો થતા, **TANAAZ** તમારા માટે એક વિચારપૂર્વક બનાવેલું, ઉચ્ચ ગુણવત્તાવાળું ઘર પૂરું પાડવાની તરફ આગળ વધી રહ્યું છે.

TANAAZ પરિવારનો ભાગ બનવા બદલ તમારો દિલથી આભાર. અમે આગામી મહિને વધુ પ્રગતિના સમાચાર લઈને આવવાની આતુરતા રાખીએ છીએ.

હાર્દિક શુભકામનાઓ સાથે,

TEAM TANAAZ



◆ **Block C: 1st Floor Slab Completed**

The concrete work for the 1st floor slab in Block C is now done. Work on columns for the 2nd floor has already started.



◆ **Block A & B: 1st Floor Slab Work in Progress**

Slab preparation for the 1st floor in Blocks A and B is underway. Concrete casting will be done in the next few days.



◆ On-Site Safety Practices

Workers are using helmets, safety belts, and other protective gear while working at heights — following all safety protocols.



◆ Weekly Tool Box Talk

Our safety team conducts Tool Box Talks every week to guide workers on safe practices and proper equipment usage.



◆ High-Strength Scaffolding

All scaffolding props used at TANAAZ are made of high-strength mild steel and placed according to IS code spacing for stability.



◆ Block Joint Chemical Testing

Site testing of block joint chemicals has been successfully completed and approved for use in masonry work.